19 JAN 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR PERIOD ENDING 19 JANUARY 1983

1.	Progress	Report	Tasks	Assigned	by	the	DCI/DDCI:
	None						

STAT

**STAT** 

2. <u>Items or Events of Major Interest that have Occurred During the Preceding Week:</u>

Foundation Problem - GSA has reached an
agreement with the contractor for resolution of the foundation
problem. The contractor will be allowed to place pile caps in
about 25% of the area where no new piles are required. This work can commence immediately. The A&E is designing a solution requiring approximately 50 new piles. This design will be
completed by 21 January 1983 after which the contractor will
require approximately one week for completion of installation. (U)
3. Significant Events Anticipated During the Coming Week:

None
STAT